

ID	Task Name	Duration	Start	Finish	2010				2011				2012				2013						
					Q4 '09	Q1 '10	Q2 '10	Q3 '10	Q4 '10	Q1 '11	Q2 '11	Q3 '11	Q4 '11	Q1 '12	Q2 '12	Q3 '12	Q4 '12	Q1 '13	Q2 '13	Q3 '13	Q4 '13		
1	GRANT SELECTION AND AWARD	899 days	Mon 3/1/10	Wed 8/7/13																			
2	Selection	23 days	Mon 3/1/10	Wed 3/31/10																			
3	Award	10 days	Thu 4/1/10	Wed 4/14/10																			
4	Grant Closeout	93 days	Mon 4/1/13	Wed 8/7/13																			
5	NEPA AND PERMITTING	205 days	Mon 3/1/10	Fri 12/10/10																			
6	Solicit for NEPA Doc Preparation	30 days	Mon 3/1/10	Fri 4/9/10																			
7	Completion of Administrative Draft EA	125 days	Mon 4/12/10	Fri 10/1/10																			
8	Approval of EA and FONSI	50 days	Mon 10/4/10	Fri 12/10/10																			
9	DESIGN AND CONSTRUCTION	526 days	Mon 12/13/10	Fri 12/14/12																			
10	Solicit Design Engineer	36 days	Mon 12/13/10	Mon 1/31/11																			
11	50% Design	43 days	Tue 2/1/11	Thu 3/31/11																			
12	65% Design	57 days	Fri 4/1/11	Mon 6/20/11																			
13	95% Design	74 days	Tue 6/21/11	Fri 9/30/11																			
14	Construction Mobilization	60 days	Mon 10/3/11	Thu 12/22/11																			
15	Construction	249 days	Tue 1/3/12	Fri 12/14/12																			
16	FINANCING	821 days	Tue 2/9/10	Mon 4/1/13																			
17	Form Bridge District CFD	90 days	Tue 2/9/10	Mon 6/14/10																			
18	Sell Bridge District Bonds	20 days	Tue 6/15/10	Mon 7/12/10																			
19	Begin Washington/Civic Center District Formation	125 days	Tue 7/13/10	Mon 1/3/11																			
20	Adopt Formation Resolution	117 days	Tue 1/4/11	Wed 6/15/11																			
21	Sell Washington/Civic Center Bonds	15 days	Thu 6/16/11	Wed 7/6/11																			
22	Sales Tax Revenue Start	0 days	Mon 4/1/13	Mon 4/1/13																			
23	Adopt FY10-11 CIP Budget	0 days	Wed 7/7/10	Wed 7/7/10																			
24	Adopt FY 11-12 CIP Budget	0 days	Wed 7/6/11	Wed 7/6/11																			
25	VEHICLE PROCUREMENT	676 days	Thu 4/1/10	Wed 10/31/12																			
26	Specifications	90 days	Thu 4/1/10	Wed 8/4/10																			
27	Contract Negotiation	100 days	Thu 8/5/10	Wed 12/22/10																			
28	Approve Contract for Vehicles	30 days	Thu 12/23/10	Wed 2/2/11																			
29	Vehicle Delivery	456 days	Thu 2/3/11	Wed 10/31/12																			
30	TESTING AND STARTUP	76 days	Fri 12/14/12	Fri 3/29/13																			
31	Testing	76 days	Fri 12/14/12	Fri 3/29/13																			
32	Operations Start	0 days	Fri 3/29/13	Fri 3/29/13																			
33	TBG AND BRIDGE DISTRICT CONSTRUCTION	328 days	Tue 6/1/10	Thu 9/1/11																			